

XEN (PANCHAYATI RAJ)

(A) PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT EXCEEDING RS. 1.00 CRORE

S. No.	Scheme	Name of Village	Name of Work	App. Cost. (Rs. In Lacs)	Date of commencement	Date of completion	Present Status	Remarks
1	2	3	4	5	6	7	8	9
1	HRDF	Faridpur	C.C. street	113.30	13-08-09	30-04-10	20%	
2	HRDF	Khanda Kheri	Const. of all road as C.C. Street/drain	119.04	03-06-09	30-04-10	40%	
3	Model Village	Parbhuwala	Dev. Of Model village	240.70	21.09.07	30.09.08	100%	
4	Model Village	Khedar	Dev. Of Model village	608.09	23.10.07	31-03-10	75%	
5	Model Village	Umra	Dev. Of Model village	617.46	19.11.07	31-03-10	91%	
6	Model Village	Bass	Dev. Of Model village	767.27	13.12.06	31-03-10	98%	

(B) PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT FROM RS. 50.00 LACS TO RS. 1.00 CRORE

S. No.	Scheme	Name of Village	Name of Work	App. Cost. (Rs. In Lacs)	Date of commencement	Date of completion	Present Status	Remarks
1	2	3	4	5	6	7	8	9
1	Pavement of street	Balak	C.C. Street with block	50.00	13-08-09	30-04-10	25%	
2	Pavement of street	Doulatpur	C.C. Street with block	50.77	13-08-09	30-04-10	30%	
3	HRDF	Amardeep	C.C Street	51.67	13-08-09	30-04-10	30%	
4	HRDF	Pabra	C.C. street	52.18	13-08-09	30-04-10	20%	
5	HRDF	Bagla	C.C Street	52.20	13-08-09	30-04-10	40%	
6	Pavement of street	Budha Khera	C.C. Street with block	54.16	13-08-09	31-03-10	70%	
7	Pavement of street	Rajli	C.C. Street with block	55.00	13-08-09	31-03-10	80%	
8	HRDF	Ugalan	Pavement of street	58.21	13-08-09	30-04-10	40%	
9	HRDF	Petwar	C.C. street	59.08	13-08-09	30-04-10	40%	
10	Pavement of street	Ladwa	C.C. Street with block	60.28	13-08-09	31-03-10	70%	
11	Pavement of street	Kharkari	C.C. Street with block	62.12	13-08-09	31-03-10	60%	
12	Pavement of street	Uklana Gaon	C.C. Street with block	66.23	13-08-09	30-04-10	25%	
13	HRDF	Lohari Ragho	C.C. street	68.00	13-08-09	30-04-10	45%	
14	Consumer forum building	Hisar	Consumer forum building	70.00	01-01-08	30-09-09	100%	
15	Pavement of street	Uklana Sahar	C.C. Street with block	73.73	13-08-09	31-03-10	70%	
16	Model Village	Ludas	Dev. Of Model village	80.61	24.04.07	30.06.08	100%	
17	HRDF	Pabra	C.C. street	87.50	13-08-09	31-05-10	20%	

PROGRESS REPORT OF DEVELOPMENT WORKS PROJECT FROM 25.00 LACS TO 50.00 LACS

S. No.	Scheme	Name of Village	Name of Work	Estimated Cost.	Date of commencement	Date of completion	Status of work	Remarks
1	2	3	4	5	6	7	8	10

1	HRDF	Putthi Samain	Pavement of street	49.07					Tender under process
2	HRDF	Shardwa	C.C. street	47.26	13-08-09	12-12-09	100%		
3	Pavement of street	Satrod Kalan	C.C. Street with block	46.67	13-08-09	30-04-10	50%		
4	HRDF	Sisai Kalirawan	CC street with drain	46.31	03-06-09	31-03-10	60%		
5	HRDF	Kinala	CC Street Drain	46.02	10-07-09	30-04-10	35%		
6	HRDF	Faridpur	CC Street Drain	43.61	10-07-09	30-04-10	40%		
7	HRDF	Kapro	C.C. street	42.91	13-08-09	30-04-10	25%		
8	HRDF	Khairi	CC Street Drain	42.54	10-07-09	30-04-10	30%		
9	Pavement of street	Adampur Mandi	C.C. Street with block	42.00	13-08-09	30-04-10	30%		
10	Pavement of street	Mayar	C.C. Street with block	41.40	13-08-09	30-04-10	20%		
11	HRDF	Pabra	CC Street Drain	41.32	10-07-09	09-04-10	100%		
12	HRDF	Gangwa	C.C Street	41.06	13-08-09	31-03-10	70%		
13	Pavement of street	Bir Dunder & Chandan Nagar	Pavement of dry brick	40.00	13-08-09	31-03-10	85%		
14	SC & M.V. Y	Bir Hansi	Const. of C.C. Street with paver block.	40.00	11-02-09	31-03-10	90%		
15	SC & M.V. Y	Hazampur	Const. of C.C. Street with paver block.	40.00	11-02-09	10-08-09	100%		
16	Pavement of street	Kalirawan	C.C. Street with block	40.00	13-08-09	31-03-10	65%		
17	HRDF	Kandol	C.C. street	40.00	13-08-09	31-05-10	15%		
18	3rd State Finance	Khokka	Const. of C.C. Street with paver block	40.00	27-02-09	28-02-10	90%		
19	SC & M.V. Y	Moth Rangran	Const. of C.C. Street with paver block.	40.00	11-02-09	31-03-10	60%		
20	SC & M.V. Y	Sahu	Const. of C.C. Street with paver block.	40.00	11-02-09	31-10-09	100%		
21	SC & M.V. Y	Sulkhani	Const. of C.C. Street with paver block.	40.00	11-02-09	31-03-10	80%		
22	Pavement of street	Gajuwala	C.C. street	36.83	13-08-09	30-04-10	40%		
23	Pavement of street	Sarsod	C.C. Street with block	36.67	13-08-09	30-04-10	60%		
24	Pavement of street	Satrod Khas	C.C. Street with block	35.00	13-08-09	30-04-10	30%		
25	HRDF	Madanheri	Pavement of street	34.77	13-08-09	30-04-10	50%		
26	SC & M.V. Y	Gabipur	Const. of C.C. Street with paver block.	34.55	11-02-09	30-04-10	50%		
27	HRDF	Kinala	C.C. street	34.35	13-08-09	30-04-10	20%		
28	Pavement of street	Bugana	C.C. Street with block	34.00	13-08-09	28-02-10	90%		
29	SC & M.V. Y	Kharkara	Const. of C.C. Street with paver block.	33.95	11-02-09	28-02-10	90%		
30	HRDF	Mirchpur	C.C. street	32.42	13-08-09	31-03-10	65%		
31	Pavement of street	Talwandi Rana	C.C. Street with block	31.64	13-08-09	31-05-10	10%		
32	SC & M.V. Y	Mangali Jhara	Const. of C.C. Street with paver block.	31.35	11-02-09	10-08-09	100%		
33	HRDF	Khairi	C.C. street	31.10	13-08-09	31-05-10	25%		
34	HRDF	Koth Kalan	C.C. street	30.82	13-08-09	31-03-10	75%		
35	HRDF	Bhatla	C.C. street	30.51	13-08-09	12-12-09	100%		
36	HRDF	Sisar	Pavement of street	30.45	13-08-09	31-03-10	60%		
37	Pavement of street	Alipur	C.C. Street with block	30.00	13-08-09	31-05-10	0%		
38	3rd State Finance	Singhwa Khas	Const. of C.C. Street with paver block	30.00	27-02-09	30-04-10	50%		
39	HRDF	Badala	Pavement of street	29.44	13-08-09	30-04-10	30%		
40	HRDF	Sulchani	C.C. street	29.42	13-08-09	30-04-10	35%		

41	HRDF	Kheri Jalab	C.C. street	29.24					Tender under process
42	Pavement of street	Kharar	C.C. Street with block	28.63	13-08-09	31-05-10	0%		
43	HRDF	Gangwa	C.C. Street	27.87	01-07-09	02-12-09	100%		
44	Pavement of street	Juglan	C.C. Street with block	27.70	13-08-09	30-04-10	50%		
45	HRDF	Ladwa	CC Street	26.89	10-07-09	31-03-10	70%		
46	Pavement of street	Dhansu	C.C. Street with block	26.75	13-08-09	31-03-10	60%		
47	HRDF	Kaimari	C.C. street	26.74	13-08-09	12-12-09	100%		
48	Pavement of street	Mirkan	C.C. Street with block	26.47	13-08-09	31-03-10	30%		
49	HRDF	Isherheri (Khedar)	C.C. street	26.35					Tender under process
50	Pavement of street	Faridpur	C.C. Street with block	26.20	13-08-09	31-03-10	70%		
51	Pavement of street	Saniana	C.C. street	25.98	13-08-09	30-04-10	40%		
52	Pavement of street	Bhagana	C.C. Street with block	25.85	13-08-09	30-04-10	30%		
53	HRDF	Ghirai	CC Street Interlocking Paver Block	25.59	10-07-09	31-05-10	10%		
54	HRDF	Bir Hisar	C.C Street	25.55	13-08-09	31-03-10	90%		
55	HRDF	Satrod Kalan	CC Street Interlocking Paver Block	25.42	10-07-09	31-03-10	70%		
56	Pavement of street	Dabra	C.C. Street with block	25.38	13-08-09	31-03-10	70%		
57	Pavement of street	Hassangarh	C.C. Street with block	25.00	13-08-09	30-04-10	50%		
58	3rd State Finance	Kharkari	Const. of C.C. Street with paver block	25.00	27-02-09	26-08-09	100%		
59	3rd State Finance	Ladwa	Const. of C.C. Street with paver block	25.00	27-02-09	26-08-09	100%		
60	Pavement of street	Mirzapur Pana Mehrana	C.C. Street with block	25.00	13-08-09	30-04-10	50%		
61	Pavement of street	Panghal	C.C. Street with block	25.00	13-08-09	31-05-10	25%		
62	3rd State Finance	Rajli	Const. of C.C. Street with paver block	25.00	27-02-09	26-06-09	100%		
63	3rd State Finance	Sarsod	Const. of C.C. Street with paver block	25.00	27-02-09	31-03-10	60%		
64	3rd State Finance	Satrod Kalan	Const. of C.C. Street with paver block	25.00	27-02-09	28-02-10	90%		