

**O/O EXECUTIVE ENGINEER, PUBLIC HEALTH ENGG.DIV.HANSI.**

**DETAIL OF WORKS ABOVE 50 LAKHS COMPLETED LAST YEAR.**

<b>Name of Work</b>	<b>Date of Completion</b>	<b>Amount</b>
Improvement W/S Sch.Model Village Bass Teh. Hansi Distt.Hisar.	31.3.2009	85.85
Improvement W/S Sch.Umra Teh.Hansi Distt.Hisar	-do-	185.90
Various village of W/S Connection to S.C.households under WSD, Hansi	-do-	150.25
Aug.W/S Sch.Sheikhpura Teh.Hansi Distt.Hisar.	-do-	104.11

**Executive Engineer,  
P.H.Engg.Div.Hansi.**

**O/O EXECUTIVE ENGINEER,PUBLIC HEALTH ENGG.DIV.HANSI.  
DETAIL OF WORKS ABOVE 50 LAKHS WHICH ARE IN PROGRESS.**

<b>Name of Work</b>	<b>Amount</b>	<b>Original due date of completion</b>	<b>Present status</b>
Independent New Water Works at village Dhana Khurd Teh.Hansi Distt.Hisar.	80.00	30.11.2009	Work in progress
Prov.W/S Sch.Bhaklana The.Hansi Distt.Hisar	92.00	31.3.2010	-do-
Improvement W/S Sch.Model Village Umra The.Hansi Distt.Hisar.	80.90	31.5.2009	Work completed
Various village of W/S Connection to S.C.households under WSD Teh.Hansi Distt.Hisar.	312.25	30.9.2009	Work in progress
Various village of W/S Connection to S.C.households under WSD Teh.Hansi Distt.Hisar.	114.00	30.9.2009	-do-
Updating W/S Sch.Badchhapar Teh.Hansi Distt.Hisar.	73.08	31.3.2010	-do-
Prov.infrastructure for S.C.Basties in various villages under PHD Hansi	250.00	-do-	-do-
Ind.Water Works Jagga Bara The.Hansi Distt.Hisar	77.77	31.12.2009	-do-
Updating W/S Sch.Petwar The.Hansi Distt.Hisar	55.39	-do-	-do-
2864 No.S.C.household connection in Urban area Hansi Town.	86.30	31.3.2010	-do-
Renovation Water Supply Scheme Hansi Distt.Hisar.	705.13	30.9.2009	-do-
Prov. Of sewer line in approved colonies Indira Colony and others Hansi	67.00	31.3.2010	-do-
Prov. & laying of rider sewer against small sized old and choked sewer Hansi Distt.Hisar.	158.00	31.12.2009	-do-
Prov.Sewerage Sch.Narnaund Teh Hansi Distt.Hisar.	291.00	31.3.2010	-do-

**Executive Engineer,  
P.H.Engg.Div.Hansi.**