

**Detail of works above 50 lakhs which are in progress in respect of XEN Op.  
Division No.-II, DHBVN, Hisar**

Sr. No.	Name of Works	Amount	Original due date of completion	Present status	
1	HVDS work on Turnkey basis village Mahobat Pur	97.95		0	Work Not Started
2	HVDS work on Turnkey basis village Siswal	86.68		60%	Work in Progress Only Poles erected
3	HVDS work on Turnkey basis village Moda Khera	61.13		50%	Work in Progress Only Poles erected
5	HVDS work on Turnkey basis village Shahpur	70.8		10%	Work in Progress Only Poles erected
6	HVDS work on Turnkey basis village Matter Shyam	56.03		10%	Work in Progress Only Poles erected
7	HVDS work on Turnkey basis village Neoli Kalan	58.42		10%	Work in Progress Only Poles erected
8	HVDS work on Turnkey basis village Jakhod Khera	73.13		98%	Relocation of Meter
9	HVDS work on Turnkey basis village Kherampur	51.08		100%	Work for relocation of meters is pending
10	HVDS work on Turnkey basis village Pabra	191.9		98%	Work Completed except few meter/Except 40 meter
11	HVDS work on Turnkey basis village Balak	130.1		90%	In Progress Relocation of Meter
12	HVDS work on Turnkey basis village Khedar	124.7		90%	In Progress
13	HVDS work on Turnkey basis village Kharak Punia	106.9		90%	In Progress Relocation of Meter
14	HVDS work on Turnkey basis village Panihari	112.7		100%	Completed
15	HVDS work on Turnkey basis village Sarsod	104.1		70%	In Progress
16	HVDS work on Turnkey basis village Rajli	116.0		40%	In Progress Held Up.
17	LVDS work on Turnkey basis village Dhad	72.19		70%	Work in Progress
18.	33 KV Sub Station, <b><u>Nangthala</u></b>	63.83		100%	Work completed on dated 20.09.2008
19.	33 KV S/Stn. <b><u>Moda Khera</u></b> (Adampur)	102.48		100%	Work completed on dated 16.10.2008
20.	<b><u>33 KV line</u></b> (T/Off) from existing Adampur-Siswal line to 33 KV S/Stn. <b><u>Moda Khera</u></b>	78.73		100%	Work completed on dated 30.09.2008

21	Providing HVDS in M.C. Feeder	124059335			Work in progress
22	Providing HVDS in vill. Panihari	12218047			Work completed on dated 2008-09
23	Providing HVDS in vill Kharak Punia	10687170			Work in progress
24	Providing LVDS in vill Dhani Garan	2148921			Work completed on dated 2008-09
25	Providing LVDS in vill Kharkara	1982898			Work completed on dated 2008-09
26	Providing LVDS in vill D.P. Nagar	1543200			Work completed on dated 2008-09
27	Providing LVDS in vill. D.G.Punia	1397473			Work completed on dated 2008-09
28	Providing LVDS in vill. Dhani Mirdad	1051734			Work in progress
29	Providing HVDS in vill/ Badhawar	13040246			Work in progress
30	Providing HVDS in vill. Dhad	4837346			Work in progress
31	Providing HVDS in vill. Gurana	9659437			Work in progress
32	Providing HVDS in vill Pabra	16375795			Work in progress
33	Providing HVDS in vill Balak	13018050			Work in progress
34	Providing HVDS in vill Khedar	12474435			Work in progress
35	Providing HVDS in vill Rajli	11598273			Work in progress
36	Providing HVDS in vill Sarsod	10963102			Work in progress
37	Providing HVDS in vill Ghirai	10578550			Work in progress
38	Providing HVDS in vill Behbalpur	10197565			Work in progress
39	Providing LVDS in vill Bichpari	5847976			Work in progress
40	Providing LVDS in vill Bugana	2995346			Work completed on dated 2008-09
41	Providing LVDS in v. Sulakhni	1978465			Work completed on dated 2008-09
42	Spl. Estimate for replacement /Aug. conductor of 11 KV Sec. 27-28 Feeder	1312811			Work completed on dated 31.01.2009

*Executive Engineer,  
Op. Division No.-II, Hisar*