

Detail of works below 50 lakhs

Sr. No.	Name of the scheme/ work	Estimated cost	Date of commencement/ date of completion	Present status	Remarks
	1	2	3	4	5
1	Updating water supply & construction of B/Stn. at village Muklan	36.85	<u>20/08/2009</u> 30/04/2010	50% work completed	Work in progress
2	Updating water supply scheme Panihar Chak	37.70	<u>20/08/2009</u> 31/05/2010	40% work completed	Work in progress
3	Aug. water supply scheme Bherian	30.10	<u>20/08/2009</u> 30/04/2010	35% work completed	Work in progress
4	W/S Scheme Chikanwas	39.80	<u>20/08/2009</u> 30/06/2010	45% work completed	Work in progress
5	Updating water supply scheme Kanoh	46.35	<u>20/08/2009</u> 31/07/2010	30% work completed	Work in progress
6	Laying of RCC pipe channel Bagla	16.20	<u>10/08/2009</u> 31/03/2010	50% work completed	Work in progress
7	Imp. W/S Sch. Bhana	31.45	<u>10/08/2009</u> 30/09/2010	25% work completed	Work in progress

Detail of works 50 lakhs to 1 Crore

Sr. No.	Name of the scheme/ work	Estimated cost	Date of commencement/ date of	Present status	Remarks
---------	--------------------------	----------------	----------------------------------	----------------	---------

			completion		
	1	2	3	4	5
1	Prov. Ind. w/works Jakhod Khera Distt. Hisar.	98.00	<u>28/03/2007</u> 30/06/2010	90% work completed	Work of Railway crossing is under process

Detail of works above 1.00 crore

Sr. No.	Name of the scheme/ work	Estimated cost	Date of commencement/ date of completion	Present status	Remarks
	1	2	3	4	5
1	Improvement w/s scheme Balsamand Distt. Hisar (Model village).	182.00	<u>12/03/2009</u> 31/03/2010	75% work completed	Work in progress
2	Const. of 2nd w/works for abadi outside the Railway line area at Adampur.	304.00	<u>27/03/2008</u> 30/06/2010	75% work completed	Work in progress
3	Providing Ind. w/works for village Chuli Khurd Tehsil & Distt. Hisar.	122.00	<u>07/11/2007</u> 31/03/2010	80% work completed	Work in progress
4	Providing sewerage scheme in Model town Extension Hisar.	262.27	<u>20/08/2009</u> 31/12/2010	40% work completed	Work in progress
5	Water supply scheme Chuli Bagrian	100.50	<u>26/06/2008</u> 30/06/2010	85% work completed	Work in progress

Executive Engineer
P.H. Engg. Divn.No.1
Hisar